

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/28/2015</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>37°F to 41°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Federal Fence</u>
---------------------------------	---------------------------------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>3</u> Operators <u>1</u> Laborers <u>3</u> Drivers <u>1</u>	1.) JJD performed the layout for the proposed "Rain Garden-1" that is located along the western side of the site just to the SW of Farrell Hall. 2.) JJD performed the layout for the temporary "Sediment Basin" that is located just to the east of Farrell Hall along Lancaster Ave. 3.) HB Frazier continued with prep. work for the electric MH's, HH's, and Ductbank today. 4.) Federal Fence installed 500' of the "Fixed Knot Woven Wire Fabric" for the permanent site safety fence that is located along the southern property line that runs parallel to the existing train tracks. The wooden post have not been cut down to size at this time.
EQUIPMENT USED: Excavator <u>2</u> FEL <u>1</u> Dump Truck _____ Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Tub Grinder <u>1</u> Bulldozer <u>1</u> Skidder _____	

SKETCH	COMMENTS
	1.) No site visitors today. 2.) Demolition permits for the two (2) buildings was issued today and is inside the work trailer for viewing. 3.) JJD plans to perform the demolition of the two (2) buildings tomorrow. 4.) HDPE pipe & fittings delivered onsite today. 5.) There are some tree protection fence issues where the proposed "Rain Garden-1" is located. JJD informed both Torcon and myself of the conflict. Torcon is to contact their arborist (Davey Tree) and have them come out and come up with a solution to present before moving forward. This may include more root pruning and/or additional tree protection fencing. I will inform all parties of the proposed solution prior to any work is to be performed within that area.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>