

|                |  |                    |            |
|----------------|--|--------------------|------------|
| <b>PROJECT</b> | Villanova University - WLA Parking Lot | <b>PROJECT NO.</b> | 056756.249 |
| <b>CLIENT</b>  | Radnor Twsp.                           | <b>DATE</b>        | 12/29/2015 |

|                |       |                 |                                |  |  |   |                               |  |                                |
|----------------|-------|-----------------|--------------------------------|--|--|---|-------------------------------|--|--------------------------------|
| Arrival Time   | 7:00a | Weather:        | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Overcast | <input checked="" type="checkbox"/> Rain | <input type="checkbox"/> Hot            | <input type="checkbox"/> Warm | <input checked="" type="checkbox"/> Cool | <input type="checkbox"/> Cold  |
| Departure Time | 3:00p | Site Condition: | <input type="checkbox"/> Clear | <input checked="" type="checkbox"/> Muddy    | <input type="checkbox"/> Dusty           | <input checked="" type="checkbox"/> Wet | <input type="checkbox"/> Snow | <input type="checkbox"/> Ice             | <input type="checkbox"/> Foggy |
| Total Hours    | 8.0   | Temp Range:     | 40°F to 58°F                   |  |  |   |                               |  |                                |

|                          |   |
|--------------------------|---|
| <b>CONTRACTOR</b> Torcon | <b>SUBCONTRACTOR(S)</b> JJD, HB Frazier, Mayfield Gardens, Davey Tree |
|--------------------------|---|

| LABOR FORCE             | WORK PERFORMED   |
|-------------------------|--|
| Superintendent <u>1</u> | 1.) JJD helped HB Frazier with their delivery of electric MH's and HH's today due to HB Frazier not having the equipment suitable to unload them from the delivery trucks.<br>2.) JJD also helped HB Frazier set six (6) of the proposed electric HH's today as follows:<br>a.) SE of proposed MH-116 along Lancaster Ave.<br>b.) SW of proposed I-110 behind the curblin.<br>c.) SE of proposed MH-109 behind the curblin.<br>d.) NE of proposed I-117 just west of the proposed dumpster enclosure.<br>e.) West side of Moriarty Hall next to the building.<br>f.) North of Moriarty Hall along Lancaster Ave.<br>3.) JJD completed the demolition of the existing one story wood garage located behind Geraghty Hall.<br>4.) JJD could not begin the demolition of the existing building located just to the west of the existing SEPTA building due to the heavy equipment that Green Mountain Clearing has yet to remove from the site. Chip of JJD contacted them but has yet to hear back from them at this time. |
| Foreman <u>2</u>        |  |
| Operators <u>1</u>      |  |
| Laborers <u>3</u>       |  |
| Drivers <u>1</u>        |  |
| <b>EQUIPMENT USED:</b>  |  |
| Excavator <u>2</u>      |  |
| FEL <u>1</u>            |  |
| Dump Truck _____        |  |
| Backhoe <u>1</u>        |  |
| Hoe Pac _____           |  |
| Vibratory Roller _____  |  |
| Motorized Tamper _____  |  |
| Other _____             |  |
| Tub Grinder <u>1</u>    |  |
| Bulldozer <u>1</u>      |  |
| Skidder _____           |  |

| SKETCH | COMMENTS   |
|--------|--|
|        | 1.) Mayfield Gardens delivered more trees and shrubs today and staged them up front by the work trailer to be installed later.<br>2.) HB Frazier took delivery of electric manholes, handholes, and castings today.<br>3.) JJD took delivery of geo-fabric rolls today and staged them up front by the work trailer to be installed later.<br>4.) The Arborist from Davey Tree was onsite to look over the conflict with the tree protection fence and the proposed rain garden today. They will be onsite 01/04/2016 to move the tree protection fence. At that time, they will perform root pruning where the conflict exists with tree marked as #47 and with blue ribbon. Afterwards, they will reset the tree protection fence. They are also going to go around the site and touch up any spots of the tree protection fence where/if needed.<br>5.) JJD took another delivery of HDPE pipe & fittings today and staged it up front by the work trailer to be installed later. |
|        | <b>INSPECTOR:</b><br>Jason Thompson - Gannett Fleming  |

