

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>12/30/2015</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.5</u>	Temp Range:	<u>45°F to 52°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Mayfield Gardens, Ram-T</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Ram-T installed more "Silt-Sock" labeled as (24" 20 CFS) on Sheet C5.2 starting at the NE corner @ Church Walk & Lancaster Ave. and continued up across the driveway along the east side of Moriarty Hall. 2.) HB Frazier backfilled around three (3) electric handholes: a.) SE of inlet marked I-110. b.) SW of manhole marked MH-109. c.) NE of inlet, marked I-117. 3.) HB Frazier set and installed the electrical vault located to the SE of inlet marked I-117. 4.) Mayfield Gardens began the clearing, grubbing, and scarification of the proposed "Buffer Zone" that runs along the southern property line and parallel to the existing train tracks. This work is being done mostly by hand. This work is being performed in preparation for planting to begin on 01/06/2016 by Mayfield Gardens. They plan on staging trees and shrubs the two days prior to installation so that the Arborist (Rockwell Associates) can verify the plantings prior to installation.
Foreman <u>2</u>	
Operators <u>1</u>	
Laborers <u>3</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Tub Grinder <u>1</u>	
Bulldozer <u>1</u>	
Skidder _____	

SKETCH	COMMENTS
	1.) JJD took delivery on more HDPE pipe & Fittings. 2.) HB Frazier took delivery on two (2) electrical vaults with top slabs w/Bilco Doors cast in. 3.) The "Tub Grinder" was removed from the site today. 4.) JJD had a GPS guided dozer delivered onsite today.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

