

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>12/31/2015</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>1:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>6.0</u>	Temp Range:	<u>34°F to 48°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, HB Frazier, Ram-T</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>3</u> Operators <u>3</u> Laborers <u>4</u> Drivers <u>0</u>	1.) HB Frazier backfilled around the Transformer Vault that was installed yesterday just to the SE of inlet I-117. 2.) HB Frazier backfilled around two (2) electrical handholes: a.) West side of Moriarty Hall along the building. b.) North of Moriarty Hall along Lancaster Ave. 3.) JJD performed the demolition on the existing building behind Moriarty Hall next to the Septa Bldg. @ the SE corner of the jobsite. The building was loaded into dumpsters to be hauled off at a later time. There is appx. 10 yards of material not yet loaded into dumpsters at this time. 4.) Ram-T completed the installation of the "Silt-Sock" labeled as (24" 20 CFS) on Sht. C5.2.
<b>EQUIPMENT USED:</b> Excavator <u>2</u> FEL <u>1</u> Dump Truck _____ Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Tub Grinder _____ Bulldozer <u>2</u> Skidder _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) No site visitors today.
<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>	