

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>01/04/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>24°F to 34°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Federal Fence, Mayfield Gardens</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Federal Fence completed the permanent site safety fence that runs along the southern property line and parallel to the existing train tracks. This includes the hanging of the woven wire fence and the cutting down of all post to leave a 4" reveal. 2.) JJD graded for the proposed temporary "Sediment Trap" that is just to the east side of Farrell Hall near Lancaster Ave. 3.) Mayfield Gardens continued with the clearing, grubbing and scarification in the "Buffer Zone" today and will begin to stake out the locations tomorrow for proposed planting to begin the next business day. 4.) HB Frazier installed 4-4" conduits out of the newly installed Transformer Vault (SE of inlet I-117) and ran them directly west to the newly installed Electric Handhole (SE of manhole MH-109) then installed 2-4" conduits out of this HH directly to the west to another newly installed handhole (SW of inlet I-110). Rebar and spacers were used to encase the conduit with concrete before using heat blankets to cover it overnight.
Foreman <u>3</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Tub Grinder _____	
Bulldozer <u>2</u>	
Skidder _____	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction and to take test cylinders for todays concrete pour. (Encase elec. conduit)
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

