

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>01/06/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>12°F to 30°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, HB Frazier, Mayfield Gardens, Davey Tree,</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) JJD completed grading the proposed temporary "Sediment Trap" that is just to the east side of Farrell Hall near Lancaster Ave.. 2.) JJD completed grading the proposed "Rain Garden-1" that is just to the SE of Farrell Hall. 3.) Mayfield Gardens continued with the clearing, grubbing and scarification in the "Buffer Zone" today and then began to stake out for the proposed trees and shrubs to be installed.. 4.) HB Frazier installed 2-4" conduits out of the newly installed Handhole (SW of MH-109) and ran them directly towards the SE corner of Griffin Hall. Rebar and spacers were used to encase the conduit with concrete before using heat blankets to cover it overnight. 5.) HB Frazier installed 2-4" conduits out of the newly installed Handhole (SE of I-110) and ran them directly towards the existing transformer station (SE of MH-107). Rebar and spacers were used to encase the conduit with concrete before using heat blankets to cover it overnight. 6.) After completing the mark out for the proposed tree installation Mayfield Garden and Davey Tree placed a few of the trees in the buffer zone as a guideline for the remaining trees to be planted.
Foreman <u>3</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>0</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>3</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Tub Grinder _____	
Bulldozer <u>2</u>	
Skidder _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) DBA onsite to check for compaction and to take test cylinders for today's concrete pour. (Encase elec. conduit) 2.) JJD took delivery of precast storm structures today.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>

