

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>01/07/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>28°F to 39°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, HB Frazier, Mayfield Gardens, Davey Tree,</u>
---------------------------------	---

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) JJD rolled the area for the temporary sediment basin using a large roller for compaction stabilization. 2.) Mayfield Gardens continued with the clearing, grubbing and scarification in the "Buffer Zone" today, and then began to place the plantings near their proposed planting locations. 3.) Mayfield Gardens started to install the 6" of proposed planting soil as specified in the contract documents. 4.) HB Frazier installed 2-4" conduits out of the newly Transformer Vault (SE of I-117) and ran them directly to the newly installed handhole (NE of I-117). Rebar and spacers were used to encase the conduit with concrete before using heat blankets to cover it overnight. 5.) Mayfield Gardens began to grind the tree stumps within the "Buffer Zone" using a Stump Grinder machine. They started at the SE corner of the lot near the SEPTA bulding and worked to the west and will continue again tomorrow.
Foreman <u>3</u>	
Operators <u>3</u>	
Laborers <u>4</u>	
Drivers <u>0</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>3</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other <u>1</u>	
Tub Grinder _____	
Bulldozer <u>2</u>	
Skidder _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) DBA onsite to check for compaction and to take test cylinders for today's concrete pour. (Encase elec. conduit) 2.) Marilou (Villanova) was onsite. 3.) Green Mountain Clearing came today and picked up one (1) of the remaining excavators left onsite. They still have one (1) excavator remining onsite. 4.) Bob (Rockwell Associates) was onsite to observe Mayfield Gardens as they did the layout for the proposed planting locations.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>

