

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>01/12/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>8.0</u>	Temp Range:	<u>21°F to 39°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, DBA, Mayfield Gardens, Rockwell Associates</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD had to undercut more of the proposed road area directly to the South of proposed Inlet (I-118) then proof roll it using a large roller. This was observed by DBA and was done so that JJD can start to cut in the roadway that runs along the southern property line. After removing all of the "soft spots" they used crushed concrete for the subbase. The total area that was undercut and redone using crushed concrete was 83.89 CY. 2.) JJD demolished and removed the existing sidewalk located (East side of Farrell Hall) near Lancaster Ave. and replaced it with millings then compacted using a vibratory roller. This walkway will be the path used once work behind Farrell Hall begins including storm sewer & electrical that is proposed to the South and West of Farrell Hall. 3.) HB Frazier completed the installation out of the new electric manhole (NE of I-117) to the new electric handhole (West side of Moriarty Hall). Rebar and spacers were used before encasing the conduit in concrete. 4.) Mayfield Gardens continued installing trees and shrubs in the "Buffer Zone" area with Bob (Rockwell Associates) observing all means and methods including grading. 5.) JJD installed two (2) new inlets today (I-102A and I-102) then installed 52' of 18" HDPE to connect both storm inlets.
Foreman <u>3</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>3</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other <u>1</u>	
Tub Grinder _____	
Bulldozer <u>2</u>	
Skidder _____	

SKETCH	COMMENTS
	1.) Marilou (Villanova) was onsite today. 2.) I was notified by Torcon that they wish to work this Saturday (pending weather) to continue with the plantings within the "Buffer Zone".
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

