

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 01/19/2016

Arrival Time 8:00a	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input checked="" type="checkbox"/> Cold
Departure Time 4:00p	Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input checked="" type="checkbox"/> Snow <input checked="" type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 8.0	Temp Range: 19°F to 27°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, HB Frazier, Mayfield Gardens, Rockwell Associates, DBA
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) JJD set and installed the new storm manhole (MH-105B) then installed 60' of 24" HDPE towards proposed manhole (MH-105) before backfilling and compacting in multiple lifts. 2.) HB Frazier started pulling electrical wiring between the newly installed electrical MH's, electrical vault, and the existing building. 3.) Mayfield Gardens continued with the installation of plantings within the "Buffer Zone" area that runs along the southern property line. 4.) JJD loaded multiple truck loads of existing site soil that is to be hauled away then cured and mixed with regulated soils before being hauled back and used for the jobsite as needed.
Foreman 3	
Operators 6	
Laborers 9	
Drivers 1	
EQUIPMENT USED:	
Excavator 5	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other 3*	
Large Roller 1	
Bulldozer 2	
Lull 1	

SKETCH	COMMENTS
	1.) Bob (Rockwell Associates) onsite to observe the installation of the proposed plantings. This includes placement, methods, and grading. 2.) Green Mountain Clearing picked up and hauled away their last remaining excavator onsite. 3.) JJD took delivery of one (1) additional excavator today. 4.) Very heavy winds all day made the temperature bitterly cold causing all task onsite to be more labor intensive.
	INSPECTOR: Jason Thompson - Gannett Fleming

