

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>01/20/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5.5</u>	Temp Range:	<u>23°F to 34°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Mayfield Gardens, Rockwell Associates, DBA</u>
---------------------------------	--------------------------------------------------------------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD completed the install from the new storm manhole (MH-105B) towards proposed manhole (MH-105) installing an additional 50' of 24 HDPE (110' of 24" HDPE @ 0.034Ft/Ft). 2.) HB Frazier continued pulling electrical wires between the newly installed electrical MH's, electrical vault, and the existing buildings. 3.) Mayfield Gardens continued with the installation of plantings within the "Buffer Zone" area that runs along the southern property line. 4.) JJD continued loading multiple truck loads of existing site soil that is to be hauled away then cured and mixed with regulated soils before being hauled back and used for the jobsite as needed. 5.) HB Frazier shut down the power today @ Farrell Hall and used a Kohler generator supplied to them by Villanova Maintenance Department. The generator was hooked up and tested prior to the shutdown beginning. 6.) JJD began the demolition and excavation of the existing parking area that is located between the existing SEPTA building and the existing pedestrian bridge that crosses over the railraod tracks. This area was purchased through SEPTA by Villanova University with all permits achieved.
Foreman <u>3</u>	
Operators <u>6</u>	
Laborers <u>9</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>5</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u>2</u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u>3*</u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u>1</u>	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction and to take any test cylinders. DBA also had an additional employee onsite for training.

INSPECTOR:	<u>Jason Thompson - Gannett Fleming</u>
-------------------	-----------------------------------------

