

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>01/22/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5.5</u>	Temp Range:	<u>21°F to 30°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, HB Frazier, Mayfield Gardens, DBA</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD backfilled around previously set storm inlet (I-133) then set the top slab and casting on top without any butyl at this time so they may take it back off and complete any parging that is needed. 2.) JJD set the top slabs with castings on inlets (I-102B, I-102A, and I-102) with no butyl at this time. The slabs and castings will be removed and permanently installed at a later time. 3.) JJD set the top slabs with castings on manholes (MH-105B, MH-105, and MH-105A). 4.) HB Frazier continued pulling electrical wires between the newly installed electrical MH's, electrical vault, and the existing buildings. 5.) Mayfield Gardens was onsite early in the day to organize the remaining unplanted trees and shrubs. This included straightening the trees, adding mulch around each of the root balls to lock them in place. All of their equipment and supplies have been put away in preparation for the heavy snow forecasted for the weekend, 6.) JJD continued loading multiple truck loads of existing site soil that is to be hauled away then cured and mixed with regulated soils before being hauled back and used for the jobsite as needed.
Foreman <u>3</u>	
Operators <u>6</u>	
Laborers <u>9</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>5</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u>2</u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u>3*</u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u>1</u>	

SKETCH	COMMENTS
	1.) I notified John (Rockwell Associates) that Mayfield Gardens was not onsite and to advise him of the current status of the plantings at this time. 2.) DBA onsite to check for compaction and to take any test cylinders.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

