

<b>PROJECT</b> Villanova University - WLA Parking Lot	<b>PROJECT NO.</b> 056756.249
<b>CLIENT</b> Radnor Twsp.	<b>DATE</b> 01/25/2016

Arrival Time	<u>8:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>10:00a</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>23°F to 36°F</u>						

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD
--------------------------	-----------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD was onsite doing snow removal on Church Lane up to the Construction Fence and then did snow removal inside the fence around the work trailer and worker's parking area. 2.) No work today onsite from any of the contractors and/or their subcontractors due to the heavy snowfall over the weekend.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>5</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u>  </u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u>  </u>	
Other <u>3*</u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u>1</u>	

SKETCH	COMMENTS
	1.) Doug (Torcon) was onsite.
	<b>INSPECTOR:</b> Jason Thompson - Gannett Fleming