

|                                                       |                               |
|-------------------------------------------------------|-------------------------------|
| <b>PROJECT</b> Villanova University - WLA Parking Lot | <b>PROJECT NO.</b> 056756.249 |
| <b>CLIENT</b> Radnor Twsp.                            | <b>DATE</b> 01/29/2016        |

|                      |                                                                                                                                                                                                                                                                                 |
|----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Arrival Time 8:30a   | Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input checked="" type="checkbox"/> Cold                            |
| Departure Time 2:00p | Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Snow <input checked="" type="checkbox"/> Ice <input type="checkbox"/> Foggy |
| Total Hours 3.5      | Temp Range: 21°F to 37°F                                                                                                                                                                                                                                                        |

|                          |                                                           |
|--------------------------|-----------------------------------------------------------|
| <b>CONTRACTOR</b> Torcon | <b>SUBCONTRACTOR(S)</b> JJD, QCI, HBF, DBA, Roma Concrete |
|--------------------------|-----------------------------------------------------------|

| LABOR FORCE        | WORK PERFORMED                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|--------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Superintendent 1   | 1.) Roma Concrete was onsite and installed 236' additional curblin from where they left off last time. They picked up just to the SE of inlet (I-118) and completed the install just to the west of the existing pedestrian bridge that goes over the SEPTA tracks. They set their forms, poured, and stripped the forms before leaving for the day.<br>2.) JJD took multiple deliveries of precast structures today. They unloaded the truck and staged the structures as needed to be installed later.<br>3.) HB Frazier continued with the installation for the proposed Telcom line that is being installed behind Stone Hall.<br>4.) JJD graded the front entrance area where the construction entrance is located. The area was graded and rolled for compaction. |
| Foreman 1          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Operators 2        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Laborers 0         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Drivers 0          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| EQUIPMENT USED:    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Excavator 5        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| FEL 1              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Dump Truck 3       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Backhoe 2          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Hoe Pac            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Vibratory Roller 2 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Motorized Tamper   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Other 3*           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Large Roller 1     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Bulldozer 2        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Lull 1             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

| SKETCH | COMMENTS                                                                                                                         |
|--------|----------------------------------------------------------------------------------------------------------------------------------|
|        | 1.) DBA onsite to check for compaction and to take any test cylinders.<br>2.) Site Time: 8:30-11:00, 1:00-2:00 = 3.5 Total Hours |
|        | <b>INSPECTOR:</b><br>Jason Thompson - Gannett Fleming                                                                            |

