

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 02/01/2016

Arrival Time 8:30a	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 3:00p	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Snow <input checked="" type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 4.5	Temp Range: 55°F to 28°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, QCI, HBF, DBA, Mayfield Garden, Roma
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) Roma Concrete was onsite to remove the heat blankets they left on the 236' of curb poured last week. No additional curb work was done today. 2.) JJD loaded up multiple triaxle truck loads of dirt that were hauled away by Mayfield Gardens. 3.) HB Frazier continued with the installation for the proposed Telcom line that is being installed behind Stone Hall. The blacktop area has been roped off for safety reasons. 4.) JJD graded the gated entrance area that is located to the west side of Geraghty Hall. This is a second entrance that is being used to haul out soil and for deliveries only. They used #4 Ballast for the "Rock Scrubber" area. 5.) HB Frazier also continued excavation in front of Geraghty Hall for the proposed Telecom line to be installed. This work is slower than normal due to the tree protection fence and site safety fence are both in this same area. The contractor had to move sections of the fences and replace them as he moved along.
Foreman 1	
Operators 2	
Laborers 0	
Drivers 0	
EQUIPMENT USED:	
Excavator 5	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other 3*	
Large Roller 1	
Bulldozer 2	
Lull 1	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction and to take any test cylinders. 2.) Site Time: 8:30-12:00, 2:00-3:00 = 4.5 Total Hours
	INSPECTOR: Jason Thompson - Gannett Fleming

