

PROJECT <u>Villanova University - WLA Parking Lot</u>	PROJECT NO. <u>056756.249</u>
CLIENT <u>Radnor Twsp.</u>	DATE <u>02/03/2016</u>

Arrival Time <u>8:30a</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input checked="" type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>11:00p</u>	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Snow <input checked="" type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>2.5</u>	Temp Range: <u>54°</u> F to <u>42°</u> F

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>Rockwell</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman _____ Operators _____ Laborers _____ Drivers _____	1.) Upon arrival to the site I was notified of a possible conflict with the existing Tree Protection Fence in front of Geraghty Hall. I walked the area with the Arborist Bob (Rockwell) and he took photos and sent emails to his office as well as Radnor Twsp. & Gannett Fleming for review. His response is in an email dated (02/03/2016). 2.) No site work today due to the very heavy rain and snow melt that is occurring today.
EQUIPMENT USED: Excavator <u>5</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other <u>3*</u> Large Roller <u>1</u> Bulldozer <u>2</u> Lull <u>1</u>	

SKETCH	COMMENTS
	1.) No site visitors today.
INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>	