

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/04/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.5</u>	Temp Range:	<u>50°F to 36°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Mayfield Garden, Rockwell</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>2</u> Laborers <u>0</u> Drivers <u>0</u>	1.) JJD continued to load up multiple triaxle truck loads of dirt that were hauled away by Mayfield Gardens. 2.) Mayfield Gardens continued with tree and shrub plantings within the "Buffer Zone". This includes plantings, trimming, and backfilling around the bases of the plantings. 3.) HB Frazier continued to excavate in front of Geraghty Hall for the proposed Telecom Line to be installed. This work is slower than normal due to the tree protection and the site safety fence both being in this same area. The contractor has been moving the fences as needed and replacing them as they move along. This area is almost completed and will be graded and the fences will both be reset for the remainder of the project. 4.) JJD excavated for proposed storm inlets (I-103 and I-106) then set and installed both storm inlets. They did not install any pipe out of either inlet at this time. These inlets were installed ahead of time to keep JJD working.
EQUIPMENT USED: Excavator <u>5</u> FEL <u>1</u> Dump Truck <u>3</u> Backhoe <u>2</u> Hoe Pac _____ Vibratory Roller <u>2</u> Motorized Tamper _____ Other <u>3*</u> Large Roller <u>1</u> Bulldozer <u>2</u> Lull <u>1</u>	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction and to take any test cylinders. 2.) Site Time: 8:30-11:30, 2:00-3:00 = 4.0 Total Hours 3.) Bob (Rockwell Associates) was onsite to observe the proposed plantings in the Buffer Area. This includes plantings, grading, and methods used. 4.) Steve Norcini (Radnor) was onsite to discuss the project and go over any future items to keep the project moving smoothly.
INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>	

