

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/11/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5.0</u>	Temp Range:	<u>27°F to 12°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Mayfield Garden, Rockwell, Brightline Construction</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED																					
<table style="width:100%;"> <tr><td>Superintendent</td><td align="right"><u>1</u></td></tr> <tr><td>Foreman</td><td align="right"><u>1</u></td></tr> <tr><td>Operators</td><td align="right"><u>2</u></td></tr> <tr><td>Laborers</td><td align="right"><u>0</u></td></tr> <tr><td>Drivers</td><td align="right"><u>0</u></td></tr> </table>	Superintendent	<u>1</u>	Foreman	<u>1</u>	Operators	<u>2</u>	Laborers	<u>0</u>	Drivers	<u>0</u>	<p>1.) JJD continued to load up multiple triaxle truck loads of dirt that were hauled away by Mayfield Gardens.</p> <p>2.) Mayfield Gardens continued with tree and shrub plantings within the "Buffer Zone". This includes plantings, trimming, and backfilling around the bases of the plantings. Today they concentrated on the SE corner of the site near the construction entrance off Church Lane.</p> <p>3.) Brightline Construction was onsite and continued with excavation for the proposed retaining wall located between Farrell Hall and Geraghty Hall. This retaining wall extends from north to south and will have a mounted rail installed at a later time. Due to the melting snow and ice, the soil in this area is very soft and would not be suitable to use as a subbase for the retaining wall footer to be placed upon. At this time, work on the retaining wall cannot continue until the soil becomes suitable to work on. After the soil is suitable to work on they will have DBA check for compaction at that time. No retaining wall construction will continue unless DBA declares the soil suitable.</p> <p>4.) HB Frazier continues to excavate for the final few pieces of there 4" conduit in front of Stone Hall. After they remaining pieces are installed they plan to start pulling wires.</p> <p>5.) Towards the end of the business day Torcon had there contractors clean up any and all dirt and debris from the construction entrance as well as any that may have gotten on the blacktop.</p>											
Superintendent	<u>1</u>																					
Foreman	<u>1</u>																					
Operators	<u>2</u>																					
Laborers	<u>0</u>																					
Drivers	<u>0</u>																					
EQUIPMENT USED: <table style="width:100%;"> <tr><td>Excavator</td><td align="right"><u>5</u></td></tr> <tr><td>FEL</td><td align="right"><u>1</u></td></tr> <tr><td>Dump Truck</td><td align="right"><u>3</u></td></tr> <tr><td>Backhoe</td><td align="right"><u>2</u></td></tr> <tr><td>Hoe Pac</td><td align="right"><u>2</u></td></tr> <tr><td>Vibratory Roller</td><td align="right"><u>2</u></td></tr> <tr><td>Motorized Tamper</td><td align="right"><u> </u></td></tr> <tr><td>Other</td><td align="right"><u> </u></td></tr> <tr><td>Large Roller</td><td align="right"><u>1</u></td></tr> <tr><td>Bulldozer</td><td align="right"><u>2</u></td></tr> <tr><td>Lull</td><td align="right"><u>1</u></td></tr> </table>	Excavator	<u>5</u>	FEL	<u>1</u>	Dump Truck	<u>3</u>	Backhoe	<u>2</u>	Hoe Pac	<u>2</u>	Vibratory Roller	<u>2</u>	Motorized Tamper	<u> </u>	Other	<u> </u>	Large Roller	<u>1</u>	Bulldozer	<u>2</u>	Lull	<u>1</u>
Excavator	<u>5</u>																					
FEL	<u>1</u>																					
Dump Truck	<u>3</u>																					
Backhoe	<u>2</u>																					
Hoe Pac	<u>2</u>																					
Vibratory Roller	<u>2</u>																					
Motorized Tamper	<u> </u>																					
Other	<u> </u>																					
Large Roller	<u>1</u>																					
Bulldozer	<u>2</u>																					
Lull	<u>1</u>																					

SKETCH	COMMENTS
	<p>1.) DBA onsite to check for compaction and to take any test cylinders.</p> <p>2.) Site Time: 8:00-12:00, 2:00-3:30 = 5.0 Total Hours</p> <p>3.) Bob (Rockwell Associates) was onsite to observe the proposed plantings in the Buffer Area. This includes plantings, grading, and methods used.</p> <p>4.) Steve Norcini (Radnor Twsp.) onsite today for a quick update.</p>
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

