

PROJECT Villanova University - WLA Parking Lot	PROJECT NO. 056756.249
CLIENT Radnor Twsp.	DATE 02/15/2016

Arrival Time 8:30a	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input checked="" type="checkbox"/> Cold
Departure Time 3:00p	Site Condition: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input checked="" type="checkbox"/> Snow <input checked="" type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 5.5	Temp Range: 30°F to 21°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, QCI, HBF, DBA, Brightline Construction
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) Due to the noise ordinance on holidays they had a small crew from HB Frazier & QCI pulling wires between the previously installed electrical handholes. They were fully aware of the noise ordinance and agreed to no power tools & no heavy machinery. 2.) Brightline Construction was on site to keep tying rebar together for the proposed retaining wall. They were fully aware of the noise ordinance and agreed to no power tools & no heavy machinery.
Foreman 1	
Operators 2	
Laborers 0	
Drivers 0	
EQUIPMENT USED:	
Excavator 5	
FEL 1	
Dump Truck 3	
Backhoe 2	
Hoe Pac	
Vibratory Roller 2	
Motorized Tamper	
Other	
Large Roller 1	
Bulldozer 2	
Lull 1	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction. 2.) Site Time: 8:00-1:00, 2:30-3:00 = 5.5 Total Hours
	INSPECTOR: Jason Thompson - Gannett Fleming

