

<b>PROJECT</b>	<u>Villanova University - WLA Parking Lot</u>	<b>PROJECT NO.</b>	<u>056756.249</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>02/17/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.5</u>	Temp Range:	<u>37°F to 30°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, QCI, HBF, DBA, Brightline Construction, Mayfield Gardens, Rockwell</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) Upon arrival I walked the entire perimeter of the site to check on E&S controls and there were a few minor areas of concern. I notified the site superintendant and he notified his contractors and they cleaned up these minor areas and made adjustments as needed. 2.) Brightline Construction was onsite and continued with the construction of the proposed retaining wall by tying rebar and setting lumber forms for the proposed concrete pour. 3.) DBA was onsite and was inspecting the compaction and had a few areas of adjustment that were minor. He will keep evaluating this area since there appears to be heavy ground water at this time due to the heavy snow and ice melt as well as heavy rains over the past few weeks. 4.) Mayfield Gardens was onsite performing touch ups on the planting inclding pruning, top soil, seed and fertilizer. All of this work is within the Construction Buffer Zone that runs parallel to the SEPTA tracks.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) DBA onsite to check for compaction. 2.) Site Time: 8:30-12:00, 2:00-3:00 = 4.5 Total Hours 3.) Bob (Rockwell) was onsite to observe the plantings within the Construction Buffer Zone. This includes all materials and methods used.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>

