

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/18/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.0</u>	Temp Range:	<u>37°F to 30°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Brightline Construction, Rockwell, Mayfield</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Brightline Construction continues to construct the rebar and forms for the proposed retaining wall. DBA is onsite to check for compaction due to the heavy ground water lately due to the heavy snow and ice melt as well as the heavy rains we have had recently. 2.) Mayfield Gardens was onsite continuing with pruning of the new plantings as well as top soil, seed and fertilizer as needed. 3.) HB Frazier continued to pull electrical wires and telecom lines between the newly installed electrical manholes and handholes. They are nearing completion and should be done within the next few working days pending weather. 4.) A few minor adjustments were made to the E&S contols to help contain any and all site runoff.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction. 2.) Site Time: 8:30-12:00, 2:30-3:00 = 4.0 Total Hours 3.) Bob (Rockwell) was onsite to observe the plantings within the Construction Buffer Zone. This includes all materials and methods.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

