

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/19/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u> </u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u> </u>	Temp Range:	<u>39°F to 32°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Brightline Construction</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Brightline Construction completed the form work and rebar for the proposed retaining wall then requested the township inspector to come out to the site go over the retaining wall. The township inspector was onsite and approved the form and rebar work and allowed them to pour the concrete today. 2.) The footer for the proposed retaining wall was poured today. They had multiple concrete trucks delivered onsite and used a pump truck for the concrete pouring. This was done to prevent multiple trucks entering the site and to keep the flow of trucks moving. 3.) JJD worked on the layout for the 2 nd phase of the project located to the east of Ithan Ave. 4.) Comcast was onsite pulling cable wires as scheduled. 5.) HB Frazier continued with the pulling of electrical and telecom lines between the newly installed electrical manholes/handholes and the existing buildings onsite.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u> </u>	
Other <u> </u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u> </u>	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction. 2.) Site Time: 8:30-12:00, 2:30-3:00 = 4.0 Total Hours
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

