

<b>PROJECT</b>	Villanova University - WLA Parking Lot	<b>PROJECT NO.</b>	056756.249
<b>CLIENT</b>	Radnor Twsp.	<b>DATE</b>	02/22/2016

Arrival Time	8:30a	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time		Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours		Temp Range:	39°F to 32°F						

<b>CONTRACTOR</b> Torcon	<b>SUBCONTRACTOR(S)</b> JJD, QCI, HBF, DBA, Brightline Construction
--------------------------	---

LABOR FORCE	WORK PERFORMED	
Superintendent <u>1</u>	1.) Brightline Construction stripped the forms off of the newly poured footers for the proposed retaining wall today. 2.) Brightline Construction began to install the rebar for the proposed retaining wall on top of the newly poured footers. 3.) JJD continued to work on the layout for the 2 <sup>nd</sup> phase of the project located to the east of Ithan Ave. 4.) Comcast was onsite and continued pulling cable wires as scheduled. 5.) HB Frazier continued with the pulling of electrical and data lines between the newly installed electrical manholes/handholes and the existing buildings onsite. 6.) JJD loaded up multiple trucks of topsoil today and hauled it offsite. 7.) They had two (2) laborers at the construction entrance dedicated solely to the cleaning of truck tires using a water hose, brushes and shovels as needed. This was done to keep the mud off of Church Lane as well as Lancaster Avenue.	
Foreman <u>1</u>		
Operators <u>2</u>		
Laborers <u>0</u>		
Drivers <u>0</u>		
<b>EQUIPMENT USED:</b>		
Excavator <u>4</u>		
FEL <u>1</u>		
Dump Truck <u>3</u>		
Backhoe <u>2</u>		
Hoe Pac _____		
Vibratory Roller <u>2</u>		
Motorized Tamper _____		
Other _____		
Large Roller <u>1</u>		
Bulldozer <u>2</u>		
Lull _____		

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction as well as to take test cylinders. 2.) Site Time: 8:30-10:00, 11:00-1:30 = 4.0 Total Hours 3.) John Hosbach (Rockwell) was onsite to go over the plantings with the neighbors from Aldwyn Lane as they requested. There was some confusion about letting the neighbors from Aldwyn Lane access to the site to look at the plantings. It was decided by Villanova University that it was too much of a risk for them to access the site at this time. John Hosbach talked with the neighbors to go over the plantings as best as he could at this time from outside of the site safety fence.
	<b>INSPECTOR:</b> Jason Thompson - Gannett Fleming

