

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/23/2016</u>

Arrival Time	<u>9:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5</u>	Temp Range:	<u>43°F to 37°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Brightline Construction</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED																					
<table style="width:100%; border-collapse: collapse;"> <tr><td>Superintendent</td><td align="right"><u>1</u></td></tr> <tr><td>Foreman</td><td align="right"><u>1</u></td></tr> <tr><td>Operators</td><td align="right"><u>2</u></td></tr> <tr><td>Laborers</td><td align="right"><u>0</u></td></tr> <tr><td>Drivers</td><td align="right"><u>0</u></td></tr> </table>	Superintendent	<u>1</u>	Foreman	<u>1</u>	Operators	<u>2</u>	Laborers	<u>0</u>	Drivers	<u>0</u>	<p>1.) Brightline Construction continued with the form work and rebar work for the proposed retaining wall.</p> <p>2.) Comcast was onsite and continued pulling cable wires as scheduled.</p> <p>3.) HB Frazier continued with the pulling of electrical and data lines between the newly installed electrical manholes/handholes and the existing buildings onsite.</p> <p>4.) JJD excavated more of the area along the curblineline that runs along the southern property line. After excavation they used some of the millings as backfill to help compaction. This was done to help keep all construction vehicles off of the mud and on the stone to help keep the mud in the site.</p>											
Superintendent	<u>1</u>																					
Foreman	<u>1</u>																					
Operators	<u>2</u>																					
Laborers	<u>0</u>																					
Drivers	<u>0</u>																					
EQUIPMENT USED: <table style="width:100%; border-collapse: collapse;"> <tr><td>Excavator</td><td align="right"><u>4</u></td></tr> <tr><td>FEL</td><td align="right"><u>1</u></td></tr> <tr><td>Dump Truck</td><td align="right"><u>3</u></td></tr> <tr><td>Backhoe</td><td align="right"><u>2</u></td></tr> <tr><td>Hoe Pac</td><td align="right"><u> </u></td></tr> <tr><td>Vibratory Roller</td><td align="right"><u>2</u></td></tr> <tr><td>Motorized Tamper</td><td align="right"><u> </u></td></tr> <tr><td>Other</td><td align="right"><u> </u></td></tr> <tr><td>Large Roller</td><td align="right"><u>1</u></td></tr> <tr><td>Bulldozer</td><td align="right"><u>2</u></td></tr> <tr><td>Lull</td><td align="right"><u> </u></td></tr> </table>	Excavator	<u>4</u>	FEL	<u>1</u>	Dump Truck	<u>3</u>	Backhoe	<u>2</u>	Hoe Pac	<u> </u>	Vibratory Roller	<u>2</u>	Motorized Tamper	<u> </u>	Other	<u> </u>	Large Roller	<u>1</u>	Bulldozer	<u>2</u>	Lull	<u> </u>
Excavator	<u>4</u>																					
FEL	<u>1</u>																					
Dump Truck	<u>3</u>																					
Backhoe	<u>2</u>																					
Hoe Pac	<u> </u>																					
Vibratory Roller	<u>2</u>																					
Motorized Tamper	<u> </u>																					
Other	<u> </u>																					
Large Roller	<u>1</u>																					
Bulldozer	<u>2</u>																					
Lull	<u> </u>																					

SKETCH	COMMENTS
	<p>1.) DBA onsite to check for compaction.</p> <p>2.) Site Time: 9:30-12:00, 2:00-3:00 = 3.5 Hours</p>
INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>	

