

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/25/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>62°F to 40°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Brightline Construction</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Brightline Construction continued with form work and rebar for the proposed retaining wall that is being constructed on top of the newly installed footer. Bracing was added today due to the height of the retaining wall. 2.) HB Frazier continues with the pulling of wires and telecom lines between the newly installed electrical manholes and handholes. 3.) JJD continues to work on collecting the soil that is to be hauled offsite. They have consolidated all of the soil into one large pile to help with loading. 4.) JJD moved the precast structures that were stored up front near the construction entrance and moved them towards the middle of the site to make it easier to to locate upon installation.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction. 2.) Site Time: 8:30-10:30, 2:00-3:00 = 3.0 Hours
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

