

PROJECT	<u>Villanova University - WLA Parking Lot</u>	PROJECT NO.	<u>056756.249</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>02/26/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input checked="" type="checkbox"/> Snow	<input checked="" type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.0</u>	Temp Range:	<u>41°F to 32°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, QCI, HBF, DBA, Brightline Construction</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) Brightline Construction continues with form work and rebar for the proposed retaining wall that is being constructed on top of the newly installed footer. Additional bracing was added today due to the height of the retaining wall. 2.) HB Frazier completed the pulling of wires and telecom lines between the newly installed electrical manholes and handholes. HB Frazier still has remaining excavation and installation work to be done. 3.) JJD continues to work on collecting the soil that is to be hauled offsite. They collected all of the soil into larger stockpiles to help in loading the trucks as they come into the site. 4.) The construction entrance was worked/touched-up today before another load of ballast was added on top and spread out. The contractor is aware that the construction entrance must be maintained.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>7</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac _____	
Vibratory Roller <u>2</u>	
Motorized Tamper _____	
Other _____	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check for compaction. 2.) Site Time: 8:30-11:30, 2:00-3:00 = 4.0 Hours
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

