

INSPECTOR'S DAILY REPORT

PROJECT	Villanova	University - WLA Parking Lot	PROJECT NO.	056756.249			
CLIENT	Radnor Tw	vsp.		DATE	02/27/2016		
Arrival Time Departure Time Total Hours	8:00a 12:00p 2.0			☐Hot ☐Warm ☒C			
CONTRACTOR Torcon			SUBCON		D, QCI, HBF, DBA, Brightline onstruction		
LABOR FO	RCE	WORK PERFORMED					
Superintendent Foreman Operators Laborers Drivers EQUIPMENT Excavator	1 1 2 0 0 0	1.) JJD performed excavation near the construction entrance today to help widen the construction entrance. This was done to facilitate the increase in vehicles entering and exiting the site. 2.) They performed an undercut measuring 100' long x 2' deep, then used millings from the site as backfill. Finall, they rolled it tight with the large roller to obtain the compaction needed. 3.) DBA was not onsite today to check on compaction so along with the site superintendant, his foreman and myself we all agreed that the compaction was sufficient for the time being. The superindendent is aware that this is not the final compaction and DBA will check this area on their return to the site.					
FEL Dump Truck Backhoe Hoe Pac Vibratory Roller Motorized Tampe Other Large Roller Bulldozer Lull	1 3 2						
	SI	KETCH			MENTS		
			INSP	ECTOR: Thompson - Gannett I			