

PROJECT Villanova University - Pike Field Garage		PROJECT NO. 056756.256	
CLIENT Radnor Twsp.		DATE 03/03/2016	
Arrival Time <u>7:00a</u>	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input checked="" type="checkbox"/> Cold		
Departure Time <u>1:30p</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy		
Total Hours <u>3.0</u>	Temp Range: <u>39°F to 28°F</u>		
CONTRACTOR Torcon		SUBCONTRACTOR(S) JJD, Federal Fence, MG Tree	
LABOR FORCE		WORK PERFORMED	
Superintendent <u>1</u>	1.) Federal Fence completed the Site Safety Fence on the perimeter of the site including the fence along the eastern side of Ithan Avenue. 2.) Silt Sock was also installed directly behind the site safety fence for E&S controls per the plans. a.) CFS-10 (18" Silt Sock) 3.) Small sections of the existing iron fence were cut out and removed for the proposed construction entrance off of Ithan Avenue near Lancaster Avenue. 4.) The construction entrance was excavated then lined with geotextile fabric before installing #4 ballast on top of the fabric.		
Foreman <u>1</u>			
Operators <u>2</u>			
Laborers <u>0</u>			
Drivers <u>0</u>			
EQUIPMENT USED:			
Excavator <u>4</u>			
FEL <u>1</u>			
Dump Truck <u>3</u>			
Backhoe <u>2</u>			
Hoe Pac <u> </u>			
Vibratory Roller <u>2</u>			
Motorized Tamper <u> </u>			
Other <u> </u>			
Large Roller <u>1</u>			
Bulldozer <u>2</u>			
Lull <u> </u>			
SKETCH		COMMENTS	
<div style="border: 1px solid black; height: 150px; width: 100%;"></div>		1.) Site Time: 7:00-8:30, 12:00-1:30 = 3.0 Hours	
		INSPECTOR: Jason Thompson - Gannett Fleming	