

PROJECT	Villanova University - Pike Field Garage	PROJECT NO.	056756.256
CLIENT	Radnor Twsp.	DATE	03/04/2016

Arrival Time	7:00a	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	1:30p	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	3.0	Temp Range:	37°F to 29°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Kehoe
--------------------------	------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u> 1 </u>	<p>1.) JJD excavated along the western side of Ithan Avenue to expand the already 4' minimum temporary sidewalk to open it to appx. 7' in most areas.</p> <p>2.) JJD excvated and removed the existing tree stumps near the crosswalk on the western side of Ithan Avenue. This was done to open up the "landing" area to help any pedestrians piling up near the crosswalk.</p> <p>3.) Kehoe installed more blacktop (HMA 19mm) to expand the sidewalk.</p> <p>4.) The sidewalk was swept multiple times and the sidewalk still appears to be dirty but has been fully cleaned. I made the decision not to use water on the sidewalk due to the temperature hanging below freezing most of the day. The contractor and I agreed that it was less of a distraction having a sidewalk that appeared to be dirty rather than the slipping hazzard that could be present in the event that we used water. The slope of the sidewalk was also taken into consideration as well. We will revisit the sidewalk tomorrow.</p>
Foreman <u> 1 </u>	
Operators <u> 2 </u>	
Laborers <u> 0 </u>	
Drivers <u> 0 </u>	
EQUIPMENT USED:	
Excavator <u> 4 </u>	
FEL <u> 1 </u>	
Dump Truck <u> 3 </u>	
Backhoe <u> 2 </u>	
Hoe Pac <u> </u>	
Vibratory Roller <u> 2 </u>	
Motorized Tamper <u> </u>	
Other <u> </u>	
Large Roller <u> 1 </u>	
Bulldozer <u> 2 </u>	
Lull <u> </u>	

SKETCH	COMMENTS
	<p>1.) Site Time: 7:00-8:30, 12:00-1:30 = 3.0 Hours</p>
	INSPECTOR: Jason Thompson - Gannett Fleming