

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>03/05/2016</u>

Arrival Time	<u>8:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input checked="" type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>43°F to 28°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD</u>
---------------------------------	------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) JJD demo'ed and removed the existing "Guard Shack" at the entrance to the Villanova Parking lot on the Western side of Ithan Avenue. This was approved by Villanova. 2.) The existing iron fence in front of the "Guard Shack" was also demo'ed and removed per Villanova. 3.) The temporary sidewalk and crosswalk were revisited today and reswept without water again due the temperatures staying at or below freezing. 4.) The crosswalk sign on the western side of Ithan Avenue was reinstalled today due to it being removed to widen the sidewalk. It was reset in the same area but appx. 2' futher back. The sign is still well within the line of sight and does not interfere with pedestrian or vehicle traffic. 5.) With the contractor, we measured off the excavated side of the temporary sidewalk along the western side of Ithan Avenue to get a number for the proposed E&S controls that will be installed early next week to prevent any erosion. This E&S control for this area is above what had been shown on the approved plans.
Foreman <u>1</u>	
Operators <u>2</u>	
Laborers <u>0</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>4</u>	
FEL <u>1</u>	
Dump Truck <u>3</u>	
Backhoe <u>2</u>	
Hoe Pac <u> </u>	
Vibratory Roller <u>2</u>	
Motorized Tamper <u> </u>	
Other <u> </u>	
Large Roller <u>1</u>	
Bulldozer <u>2</u>	
Lull <u> </u>	

SKETCH	COMMENTS
	1.) Site Time: 9:30-11:00, 12:30-2:00 = 3.0 Hours
INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>	