

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Twsp.	DATE 03/08/2016

Arrival Time 12:30a	Weather: <input type="checkbox"/> Clear <input checked="" type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 1:30p	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input checked="" type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1.0	Temp Range: 73°F to 48°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) Davey Tree
--------------------------	------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent 1	1.) Davey Tree was onsite and informed me that he had marked all of the remaining trees marked for removal with Blue ribbons. The trees marked with the Green ribbons are trees that are not to be removed. 2.) Mayfield Gardens was supposed to be onsite this morning to address the E&S issue that was created along the Western side of Ithan Avenue when they expanded the previously installed "Temporary Sidewalk/Crosswalk". This expansion was done solely on Villanova's part and was not required. The "Temporary Sidewalk/Crosswalk" was installed per the plan submitted by the Radnor Police Department and installation was witnessed by me. 3.) Torcon informed me that E&S controls would be installed as had been discussed onsite by the end of the work day. I drove by the "Temporary Sidewalk/Crosswalk" on my way home (3:30pm) and there was still no E&S controls installed.
Foreman 0	
Operators 0	
Laborers 1	
Drivers 0	
EQUIPMENT USED:	
Excavator 1	
FEL _____	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) The "Temporary Sidewalk/Crosswalk" along the Western side of Ithan Avenue remains untouched at this time.
	INSPECTOR: Jason Thompson - Gannett Fleming