

PROJECT <u>Villanova University - Pike Field Garage</u>		PROJECT NO. <u>056756.256</u>	
CLIENT <u>Radnor Twsp.</u>		DATE <u>04/06/2016</u>	
Arrival Time <u>7:30a</u> Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input type="checkbox"/> Warm <input checked="" type="checkbox"/> Cool <input type="checkbox"/> Cold			
Departure Time <u>12:30p</u> Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy			
Total Hours <u>2.5</u> Temp Range: <u>54°F</u> to <u>43°F</u>			
CONTRACTOR <u>Torcon</u>		SUBCONTRACTOR(S) <u>JJD, CJ Drilling</u>	
LABOR FORCE		WORK PERFORMED	
Superintendent <u>1</u>		1.) JJD continued with excavation for the proposed Pike Field Garage as well as for CJ Drilling for the proposed caissons to be installed. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) Sweeper truck onsite all day to keep the roadways clean and clear of dirt and debris. 4.) CJ Drilling continued with the drilling and installation for the proposed caissons along Ithan Avenue.	
Foreman <u>0</u>			
Operators <u>1</u>			
Laborers <u>1</u>			
Drivers <u>0</u>			
EQUIPMENT USED:			
Excavator <u>1</u>			
FEL <u>1</u>			
Dump Truck <u>10</u>			
Backhoe <u>1</u>			
Hoe Pac _____			
Vibratory Roller _____			
Motorized Tamper _____			
Other _____			
Large Roller _____			
Bulldozer _____			
Lull _____			
SKETCH		COMMENTS	
		1.) Site times: 7:30-9:30, 12:00-12:30 = 2.5 Hours	
		INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>	