

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>04/11/2016</u>

Arrival Time	<u>9:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5</u>	Temp Range:	<u>63°F to 54°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, CJ Drilling</u>
---------------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>0</u> Operators <u>1</u> Laborers <u>1</u> Drivers <u>0</u>	1.) JJD continued with excavation for the proposed Pike Field Garage as well as for CJ Drilling for the proposed caissons to be installed. 2.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 3.) Sweeper truck onsite all day to keep the roadways clean and clear of dirt and debris. 4.) CJ Drilling continued with the drilling and installation for the proposed caissons along Ithan Avenue.
EQUIPMENT USED: Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>10</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Large Roller _____ Bulldozer _____ Lull _____	

SKETCH	COMMENTS
	1.) Site times: 9:00-10:30, 1:00-2:00 = 2.5 Hours 2.) I was notified by phone call that someone had complained about the dirt/mud on the roads. I notified Torcon/JJD and the cleaned the roads and stopped all trucks for the remainder of the day.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>