

PROJECT	<u>Villanova - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>04/13/2016</u>

Arrival Time	<u>10:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input checked="" type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>12:30</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2hrs</u>	Temp Range:	<u>36°F to 57°F</u>						

CONTRACTOR <u>JJD</u>	SUBCONTRACTOR(S)
------------------------------	-------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>4</u> Laborers <u>5</u> Drivers <u>3</u>	1) Contractor is onsite excavating the footers for the proposed parking structure along side Ithan Avenue and stockpiling per spec in the area outlined within the approved erosion and sedimentation site plan. 2) Contractor is installing shoring timbers along side Ithan Avenue in the areas of footer excavation to prevent dirt and roadway from collapsing into proposed parking garage area. 3) After excavated soils were relocated to topsoil stockpile the onsite contractor spread, sloped and graded all dirt per E&S topsoil plan/spec. 4) Prior to leaving site for the day I performed an inspection of contractor installed erosion and sedimentation controls. All of the installed controls onsite are in place, intact and fully operational.
EQUIPMENT USED: Excavator <u>3</u> FEL _____ Dump Truck <u>3</u> Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Bull Dozer <u>1</u> _____ _____	

SKETCH	COMMENTS
---------------	-----------------

	1) I am covering site today for Jason Thompson.
--	---

	INSPECTOR: <u>Brandon Shirey</u>
--	--