

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Twsp.	DATE 05/09/2016

Arrival Time <u>9:00a</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>12:00p</u>	Site Condition: <input type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input checked="" type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>1.0</u>	Temp Range: <u>68</u> °F to <u>48</u> °F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling
--------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>0</u> Operators <u>1</u> Laborers <u>1</u> Drivers <u>0</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Cook Drilling continues with drilling and installation for the proposed caissons. 3.) JJD excavated and removed more dirt to allow for the proposed caisson installation near the Construction Entrance off Ithan near Lancaster Ave. 4.) Multiple concrete trucks onsite today for the installation of the proposed caissons.
EQUIPMENT USED: Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>10</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Large Roller _____ Bulldozer _____ Lull _____	

SKETCH	COMMENTS
--------	----------

	1.) Site times: 9:00-9:30, 11:30-12:00 = 1.0 Hour
--	---

	INSPECTOR: Jason Thompson - Gannett Fleming
--	---