

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>05/23/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>75°F to 54°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	----------------------------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>0</u> Operators <u>1</u> Laborers <u>1</u> Drivers <u>0</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Cook Drilling continues with drilling and installation for the proposed Caisson installation. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Multiple truck loads of concrete delivered onsite. 5.) JJD began with demolition of the existing paved area where the proposed sanitary sewer installation is set to be installed. This is along Lancaster Avenue juts to the East of Ithan Avenue. 6.) JJD excavated at the existing sanitary sewer manhole near the construction entrance off of Lancaster Avenue then core drilled and installed all pipe and fittings before encasing it in concrete.
EQUIPMENT USED: Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>10</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Large Roller _____ Bulldozer _____ Lull _____	

SKETCH	COMMENTS
	1.) Site times: 7:30-8:00, 12:30-3:00 2.) DBA onsite to check on compaction and to take test cylinders.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>