

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>05/24/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5</u>	Temp Range:	<u>79°F to 57°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>0</u> Operators <u>1</u> Laborers <u>1</u> Drivers <u>0</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Cook Drilling continues with drilling and installation for the proposed Caisson installation. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Multiple truck loads of concrete delivered onsite. 5.) JJD installed the exterior drop at the existing sanitary sewer manhole located by the construction entrance off of Lancaster Avenue then installed 178' of 8" SDR-35 @ 1.29% then set and installed proposed manhole (MH-S7). Out of (MH-S7) they installed 200' of 8" SDR-35 to Sta. 2+02 before backfilling and compaction. 6.) JJD experienced very heavy rock near the intersection of Lancaster & Ithan by proposed manhole (MH-S8). 7.) JJD stripped the topsoil from the existing sports field and stockpiled it off to the side until it can be stabilized until it is reinstalled. 8.) Multiple deliveries of RCP, ADS, & HDPE onsite today.
<b>EQUIPMENT USED:</b> Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>10</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Large Roller _____ Bulldozer _____ Lull _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) Site times: 8:30-9:30, 11:30-2:00 2.) DBA onsite to check on compaction and to take test cylinders.
<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>	