

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>05/26/2016</u>

Arrival Time	<u>7:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>88°F to 64°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>	
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Cook Drilling continues with drilling and installation for the proposed Caisson installation. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Multiple truck loads of concrete delivered onsite. 5.) Sweeper truck onsite all day. 6.) JJD again encountered very heavy rock near the intersection of Lancaster & Ithan. They picked up at Sta. 2+16 and installed 14' of 8" SDR-35 to Sta. 2+30 before backfilling and compaction. 7.) The ES controls along the NE side of the Sports Field were installed. This includes the Silt Fence as well as the Silt Sock (CFS-15) 12" round.	
Foreman <u>0</u>		
Operators <u>1</u>		
Laborers <u>1</u>		
Drivers <u>0</u>		
<b>EQUIPMENT USED:</b>		
Excavator <u>1</u>		
FEL <u>1</u>		
Dump Truck <u>10</u>		
Backhoe <u>1</u>		
Hoe Pac _____		
Vibratory Roller _____		
Motorized Tamper _____		
Other _____		
Large Roller _____		
Bulldozer _____		
Lull _____		

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) Site times: 7:00-8:00, 12:30-2:30 2.) DBA onsite to check on compaction and to take test cylinders. 3.) Andy (Radnor) was onsite. He was unaware that I was inspecting the Sanitary Sewer installation so I informed him that I have witnessed and documented all of the excavation and installation
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>