

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>05/27/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>1:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4.0</u>	Temp Range:	<u>88°F to 64°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED	
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Cook Drilling continues with drilling and installation for the proposed Caisson installation. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Multiple truck loads of concrete delivered onsite. 5.) Sweeper truck onsite all day. 6.) JJD again encountered very heavy rock near the intersection of Lancaster & Ithan. They picked up at Sta. 2+16 but were unable to install any 8" SDR-35 due the very heavy rock. 7.) Water truck was used for dust control.	
Foreman <u>0</u>		
Operators <u>1</u>		
Laborers <u>1</u>		
Drivers <u>0</u>		
EQUIPMENT USED:		
Excavator <u>1</u>		
FEL <u>1</u>		
Dump Truck <u>10</u>		
Backhoe <u>1</u>		
Hoe Pac _____		
Vibratory Roller _____		
Motorized Tamper _____		
Other _____		
Large Roller _____		
Bulldozer _____		
Lull _____		

SKETCH	COMMENTS
	1.) Site times: 7:00-9:00, 11:30-1:30 2.) DBA onsite to check on compaction and to take test cylinders. 3.) I informed both Torcon and JJD that they can not start to work on Ithan Ave. until 9:00am and had to be off of the road by 3:00 per Steve Norcini (Radnor).
INSPECTOR:	
<u>Jason Thompson - Gannett Fleming</u>	