

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Twsp.</u>	<b>DATE</b>	<u>05/31/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5</u>	Temp Range:	<u>88°F to 63°F</u>						

<b>CONTRACTOR</b> <u>Torcon</u>	<b>SUBCONTRACTOR(S)</b> <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Cook Drilling continues with drilling and installation for the proposed Caisson installation. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Multiple truck loads of concrete delivered onsite. 5.) Sweeper truck onsite all day. 6.) JJD again encountered very heavy rock near the intersection of Lancaster & Ithan. They picked up at Sta. 2+30 but were unable to install any 8" SDR-35 due to the very heavy rock. 7.) Water truck was used for dust control. 8.) Multiple truck loads of #4 Ballast were installed from the Construction entrance to the PAC parking lot down to the sports field as an extra dust control measure and to help stabilize the entrance due to the heavy trucks in and out all day long. 9.) Upon my return the sanitary work was covered with steel plates and pinned down with cold patch along the edges for a smooth transition.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	1.) Site times: 8:30-9:30, 10:30-11:00, 1:30-2:00, 3:30-4:00 = 2.5 Hours 2.) DBA onsite to check on compaction and to take test cylinders. 3.) Sanitary work on Ithan Ave. did not start until 9:00am.
	<b>INSPECTOR:</b> <u>Jason Thompson - Gannett Fleming</u>