

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/02/2016</u>

Arrival Time	<u>9:30a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:30p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5</u>	Temp Range:	<u>84°F to 61°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	----------------------------------------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>0</u> Operators <u>1</u> Laborers <u>1</u> Drivers <u>0</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Cook Drilling continues with drilling and installation for the proposed Caisson installation. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Multiple truck loads of concrete delivered onsite. 5.) Sweeper truck onsite all day. 6.) JJD did not work on the sanitary sewer in Ithan Ave. again today. I was informed they are on hold to discuss possible options. 7.) Water truck was used for dust control. 8.) Excavation for the proposed stormwater system located at the NE side of the sports field continued today. 9.) The construction entrance to the PAC parking lot was touched up today with excavation and some new clean stone.
EQUIPMENT USED:	
Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>10</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Large Roller _____ Bulldozer _____ Lull _____	

SKETCH	COMMENTS
	1.) Site times: 9:30-12:00, 1:00-1:30, 3:00-3:20 = 3.5 Hours 2.) DBA onsite to check on compaction and to take test cylinders.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>