

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/06/2016</u>

Arrival Time	<u>11:00a</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5</u>	Temp Range:	<u>75°F to 64°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>0</u> Operators <u>1</u> Laborers <u>1</u> Drivers <u>0</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) JJD continued with excavation on Ithan Ave for the proposed sanitary sewer run from MH-S7 to MH-S8 (Located in Ithan Ave.) using the large rock hammer attachment. No pipe was installed today due to the heavy rock. The trench was steel plated and pinned with iron pins then edged with cold patch for a smooth transition. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Sweeper truck onsite all day.
EQUIPMENT USED: Excavator <u>1</u> FEL <u>1</u> Dump Truck <u>10</u> Backhoe <u>1</u> Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ Large Roller _____ Bulldozer _____ Lull _____	

SKETCH	COMMENTS
	1.) Site times: 7:30-9:00, 11:00-12:00 = 2.5 Hours 2.) DBA onsite to check on compaction and to take test cylinders. 3.) Marilou (VU) onsite today. 4.) Radnor Police onsite helping with both pedestrian and vehicular traffic due to the multiple graduation ceremonies at VU.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>