

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/15/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5</u>	Temp Range:	<u>81°F to 55°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) JJD began to layout for the "header" pipe for the proposed Stormwater Management System at the NE corner of the sports field. 3.) Molly Construction continues with the footer installation for the proposed parking garage. 4.) Sweeper truck onsite all day. 5.) JJD began to grade the area along the Northern edge of the sports field where the new storm MH's were installed. 6.) Miller Bros. continued installing the underground electric for the traffic signals at the intersection of Ithan & Lancaster. 7.) Water truck used for dust control. 8.) JJD began excavation along the Eastern side of Ithan Ave. for the proposed electrical MH's. 9.) JJD began excavation across Ithan Ave. for proposed underground electric. Work was slow due to heavy rock and existing utility lines.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 8:30-9:30, 1:30-3:00 = 2.5 Hours
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>