

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>06/20/2016</u>

Arrival Time	<u>9:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5</u>	Temp Range:	<u>93°F to 70°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED	
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) Miller Bros. continued installing the underground electric for the traffic signals at the intersection of Ithan & Lancaster. 5.) Water truck used for dust control. 6.) JJD continued with excavation along the Eastern side of Ithan Ave. for the proposed electrical MH's. 7.) JJD picked up again installing the ADS pipe for the proposed Stormwater Management System at the NE corner of the sports field.	
Foreman <u>0</u>		
Operators <u>1</u>		
Laborers <u>1</u>		
Drivers <u>0</u>		
EQUIPMENT USED:		
Excavator <u>1</u>		
FEL <u>1</u>		
Dump Truck <u>10</u>		
Backhoe <u>1</u>		
Hoe Pac _____		
Vibratory Roller _____		
Motorized Tamper _____		
Other _____		
Large Roller _____		
Bulldozer _____		
Lull _____		

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 9:30-10:00, 1:30-4:00 = 3.5 Hours.
INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>	