

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>06/27/2016</u>

Arrival Time	<u>7:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>4:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5.5hrs</u>	Temp Range:	<u>69°F to 83°F</u>						

CONTRACTOR <u>JJD</u>	SUBCONTRACTOR(S)
------------------------------	-------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Contractor is setting MH-307 for underground storm tank structure and connecting HDPE pipe into structure. 3) Contractor is working in Ithan Avenue removing steel plates and backfilling the electrical lines installed in roadway. 4) Molly construction in continuing garage wall installation. 5) Contractor setting MH-315 and connecting HDPE pipe into MH-307. 6) Concrete truck onsite at 12:00pm for electrical duct bank encasement. 7) Contractor placed blacktop in roadway to restore road and reopen by end of day.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>2</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Sweeper Truck <u>1</u>	
Water Truck <u>1</u>	

SKETCH	COMMENTS
---------------	-----------------

--	--

INSPECTOR:
<u>Brandon Shirey</u>