

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>06/28/2016</u>

Arrival Time	<u>7:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>6hrs</u>	Temp Range:	<u>66°F to 82°F</u>						

<b>CONTRACTOR</b> <u>JJD</u>	<b>SUBCONTRACTOR(S)</b>
------------------------------	-------------------------

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>3</u> Laborers <u>6</u> Drivers <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Contractor is onsite continuing concrete duct bank encasement and backfill of open trench along Ithan avenue.  3) Contractor is continuing installation of storm tank sections and the HDPE pipe between MH-307 and MH-315.  4) Molly construction is continuing garage wall and footer install.  5) Walked site to inspect the E&S controls installed. There were no problems or hazards discovered with the inspected E&S controls onsite, everything appears to be in place and operational as per the approved plans.  6) Contractor is cleaning up and relocating dirt stockpiles from around the site and relocating them to the topsoil stockpile in the center of the site.  7) Contractor finished encasing and backfilling the electrical duct bank along Ithan avenue then began excavating for the adjacent duct bank along side of the existing.
<b>EQUIPMENT USED:</b> Excavator <u>2</u> FEL <u>1</u> Dump Truck              _____ Backhoe                 _____ Hoe Pac                  _____ Vibratory Roller        _____ Motorized Tamper      _____ Other                     _____ Sweeper Truck <u>1</u> _____ _____	

<b>SKETCH</b>	<b>COMMENTS</b>
	<b>INSPECTOR:</b> <u>Brandon Shirey</u>