

<b>PROJECT</b>	<u>Villanova University - Pike Field Garage</u>	<b>PROJECT NO.</b>	<u>056756.256</u>
<b>CLIENT</b>	<u>Radnor Township</u>	<b>DATE</b>	<u>06/30/2016</u>

Arrival Time	<u>7:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5hrs</u>	Temp Range:	<u>66°F to 84°F</u>						

<b>CONTRACTOR</b> <u>JJD</u>	<b>SUBCONTRACTOR(S)</b>
------------------------------	-------------------------

<b>LABOR FORCE</b>	<b>WORK PERFORMED</b>
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections.  2) Contractor continuing storm tank installation and electrical duct bank.  3) Contractor resuming storm sewer from I-308 00+24.  4) Molly construction continuing work on garage wall and footer installation.  5) Sweeper truck is onsite keeping roadways and parking areas clear of worksite dirt and debris.  6) Contractor is setting electrical duct bank vault.  7) Contractor is cleaning up and relocating dirt around site to topsoil stockpile.  8) Contractor installed 24' of storm sewer piping, backfilled and tamped. Storm sewer work stopped for today.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>1</u>	
<b>EQUIPMENT USED:</b>	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck        _____	
Backhoe             _____	
Hoe Pac              _____	
Vibratory Roller   _____	
Motorized Tamper _____	
Other                 _____	
Sweeper Truck <u>1</u>	
_____	
_____	

<b>SKETCH</b>	<b>COMMENTS</b>
---------------	-----------------

<b>INSPECTOR:</b> <u>Brandon Shirey</u>	