

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>07/01/2016</u>

Arrival Time	<u>7:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>5hrs</u>	Temp Range:	<u>64°F to 84°F</u>						

CONTRACTOR <u>JJD</u>	SUBCONTRACTOR(S)
------------------------------	-------------------------

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Molly construction onsite continuing garage wall and footer installation. 3) Contractor is continuing electrical duct bank backfill and storm tank installation. 4) Contractor is moving storm inlets from staging area to their proposed install locations in preparation for work on Tuesday the 5 th . 5) Sweeper truck onsite cleaning roadways and parking lot area of site dirt and debris. 6) A site wide E&S inspection discovered no problems or hazards within the installed controls. All of the inspected controls appear to be in place, intact and operational as per the approved plans. 7) Wilkinson surveying/engineering onsite marking the proposed locations of storm sewer to be installed starting next week. 8) Contractor finished the storm tank installation by the end of the day and will begin stone backfill/geotextile fabric next week.
Foreman <u>1</u>	
Operators <u>3</u>	
Laborers <u>6</u>	
Drivers <u>1</u>	
EQUIPMENT USED:	
Excavator <u>2</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Sweeper Truck <u>1</u>	

SKETCH	COMMENTS
---------------	-----------------

--	--

	INSPECTOR: <u>Brandon Shirey</u>
--	--