

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>07/06/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>91°F to 73°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD excavated from Storm (MH-272) and installed 60' of 18" HDPE towards storm (MH-271) then backfilled and compaction. The area was fenced off overnight. 5.) Water truck used for dust control. 6.) JJD continued with grading inside the proposed parking garage where the walls and footers have been installed. 7.) JJD continued with the clean stone backfill for the stormwater management system at the NE corner of the sports field. The ADS pipe and fittings were previously installed. They used a stone conveyor truck for the stone installation due to the size of the system. They graded the stone using a laser leveling system. 8.) JJD concrete encased more of the electrical conduit along the East side of Ithan Ave. then backfilled and rough graded the area. 9.) Multiple concrete truck onsite today. 10.) JJD began backfilling around the exterior walls on the parking garage that have been installed. This is just a rough grade at this time to back up the walls.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 7:00-10:00, 1:00-3:00 = 5.0 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>