

INSPECTOR'S DAILY REPORT

PROJECT	Villanova University - Pike Field Garage				PROJECT NO.	056756.256
CLIENT	Radnor Twsp.				DATE	07/11/2016
Arrival Time Departure Time Total Hours	10:45a 1:15p 1.5				∐Hot	
CONTRACTOR Torcon		SUBCONTRACTOR(S) JJD, Molly				D, Molly
LABOR FO	ORCE	WORK PERFORMED				
Superintendent1Foreman0Operators1Laborers1Drivers0		 Molly Construction continues with the footer installation for the proposed parking garage. Sweeper truck onsite all day. Ithan Avenue was sprayed with water for dust control. JJD continued with the proposed storm sewer installation between MH 270 and MH 240. Rough grading continued at NE corner of the sports field overtop of the previously installed Stormwater Management System. 				
EQUIPMENT	TUSED:]				
Excavator FEL Dump Truck Backhoe Hoe Pac Vibratory Roller Motorized Tampe Other Large Roller Bulldozer Lull	1 10 1 1	КЕТСН		1.) Site	COM1 e Times: 10:45-11:45, 1	MENTS 12:45-1:15
					ECTOR: rusko - Gannett Fleminş	g