

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>07/15/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5</u>	Temp Range:	<u>90°F to 72°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD backfilled the open trenches for the underground electric that were concrete encased along Ithan Ave. and within the site. 5.) Miller Bros. continued with excavation along Lancaster Ave. and within the intersection at Ithan Ave. for the proposed underground electric. 6.) Molly used the large crane and continued setting and installing the large precast section for the proposed parking garage. 7.) Multiple concrete trucks onsite today. 8.) Water truck used for dust control.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 8:30-9:30, 10:30-12:00, 2:30-3:00 = 3.0 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>07/18/2016</u>

Arrival Time	<u>8:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.5</u>	Temp Range:	<u>93°F to 70°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD set and installed storm (I-222). 5.) JJD began excavation for the proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 6.) Molly used the large crane and continued setting and installing the large precast section for the proposed parking garage. 7.) Multiple concrete trucks onsite today. 8.) Water truck used for dust control. 9.) JJD installed the proposed water service by storm (I-222) including the curb stop.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 8:30-10:00, 1:30-2:30 = 2.5 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>07/19/2016</u>

Arrival Time	<u>10:30a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.0</u>	Temp Range:	<u>86°F to 64°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD picked up at newly installed storm (I-222) and installed 48' of 18" RCP towards proposed storm (I-221) before encountering two (2) unknown pipes directly in the way. They made calls to try and get these lines identified. 5.) JJD continued with excavation for the proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 6.) Molly used the large crane and continued setting and installing the large precast section for the proposed parking garage. 7.) Multiple concrete trucks onsite today. 8.) Water truck used for dust control. 9.) JJD excavated for proposed storm (I-314) and encountered utilities in the way. No solution has been made at this time. 10.) JJD excavated then demoed and removed existing storm (I-314) then steel plated the trench overnight.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 10:30-11:30, 1:30-2:30 = 2.0 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Twsp.</u>	DATE	<u>07/20/2016</u>

Arrival Time	<u>7:00a</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00p</u>	Site Condition:	<input type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input checked="" type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>3.0</u>	Temp Range:	<u>86°F to 64°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1.) I walked the entire site to check on all installed E&S controls which all appear functional at this time. 2.) Molly Construction continues with the footer installation for the proposed parking garage. 3.) Sweeper truck onsite all day. 4.) JJD continued with excavation for the proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 5.) Molly used the large crane and continued setting and installing the large precast section for the proposed parking garage. 6.) Multiple concrete trucks onsite today. 7.) Water truck used for dust control.
Foreman <u>0</u>	
Operators <u>1</u>	
Laborers <u>1</u>	
Drivers <u>0</u>	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck <u>10</u>	
Backhoe <u>1</u>	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	
Large Roller _____	
Bulldozer _____	
Lull _____	

SKETCH	COMMENTS
	1.) DBA onsite to check on compaction and to take test cylinders. 2.) Site Times: 7:00-8:00, 12:00-2:00 = 3.0 Hours.
	INSPECTOR: <u>Jason Thompson - Gannett Fleming</u>

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 07/21/2016

Arrival Time 7:30	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 10:00	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2.5hrs	Temp Range: 69°F to 89°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling, Molly
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) Molly Construction is continuing footer installation for proposed parking structure. 3) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 4) A site inspection of the installed E&S controls found no problems or hazards. Everthing appears in place, intact and operational per the approved plans. 5) Sweeper truck onsite all day. 6) Water truck used for dust control. 7) Molly construction is using the large crane to set precast garage sections for the proposed parking garage. 8) Concrete trucks onsite for footer install as well as duct bank encasement.
Foreman 1	
Operators 1	
Laborers 4	
Drivers	
EQUIPMENT USED:	
Excavator 1	
FEL 1	
Dump Truck	
Backhoe	
Hoe Pac	
Vibratory Roller 1	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	INSPECTOR: Brandon Shirey - Gannett Fleming

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 07/22/2016

Arrival Time 8:30	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 12:00	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 3.5hrs	Temp Range: 73°F to 94°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling, Molly
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) Molly Construction is continuing footer installation for proposed parking structure. 3) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 4) Water truck onsite for dust control. 5) Sweeper truck onsite all day cleaning roadways and parking lot. 6) Molly construction is using the large crane to set precast garage sections for the proposed parking garage.
Foreman 1	
Operators 1	
Laborers 4	
Drivers	
EQUIPMENT USED:	
Excavator 1	
FEL 1	
Dump Truck	
Backhoe	
Hoe Pac	
Vibratory Roller 1	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	INSPECTOR: Brandon Shirey - Gannett Fleming

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>07/25/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2hrs</u>	Temp Range:	<u>74°F to 97°F</u>						

CONTRACTOR	<u>Torcon</u>	SUBCONTRACTOR(S)	<u>JJD, Cook Drilling, Molly</u>
-------------------	---------------	-------------------------	----------------------------------

LABOR FORCE		WORK PERFORMED
Superintendent	<u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 3) Sweeper truck onsite all day cleaning roadways and parking lot. 4) Molly Construction is using the large crane to set precast garage sections for the proposed parking garage. 5) Walked site for inspection and verification of installed E&S controls. All of the inspected controls appear in place and operational according to approved site plans.
Foreman	<u>1</u>	
Operators	<u>1</u>	
Laborers	<u>4</u>	
Drivers	<u> </u>	
EQUIPMENT USED:		
Excavator	<u>1</u>	
FEL	<u>1</u>	
Dump Truck	<u> </u>	
Backhoe	<u> </u>	
Hoe Pac	<u> </u>	
Vibratory Roller	<u>1</u>	
Motorized Tamper	<u> </u>	
Other	<u> </u>	
	<u> </u>	
	<u> </u>	
	<u> </u>	

SKETCH	COMMENTS
	1) Left site at 10:00am and returned at 1:00pm
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>07/26/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5hrs</u>	Temp Range:	<u>74°F to 92°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 3) Sweeper truck onsite all day cleaning roadways and parking lot. 4) Molly Construction is continuing concrete footer installation for parking garage. 5) Molly Construction is continuing installation of precast concrete structures for the parking garage with the use of the large onsite crane.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
---------------	-----------------

	1) Left site at 10:30am and returned at 2:00pm
--	--

	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>
--	--

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 07/27/2016

Arrival Time 9:00	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input checked="" type="checkbox"/> Hot <input type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 10:30	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 1.5hrs	Temp Range: 77°F to 94°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling, Molly
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 3) Sweeper truck onsite all day cleaning roadways and parking lot. 4) Water truck onsite for dust control. 5) Molly Construction is using the large crane to set precast garage sections for the proposed parking garage.
Foreman 1	
Operators 1	
Laborers 4	
Drivers	
EQUIPMENT USED:	
Excavator 1	
FEL 1	
Dump Truck	
Backhoe	
Hoe Pac	
Vibratory Roller 1	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	INSPECTOR: Brandon Shirey - Gannett Fleming

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>07/28/2016</u>

Arrival Time	<u>9:00</u>	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input checked="" type="checkbox"/> Hot	<input type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>11:30</u>	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>2.5hrs</u>	Temp Range:	<u>74°F to 95°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 3) Sweeper truck onsite all day cleaning roadways and parking lot. 4) JJD is prepping for concrete curb along Ithan Ave. by setting inlet structures to their proposed final grade according to the approved plans. 5) Mayfield Gardens is onsite setting up a sifting machine to aid in the removal of rock and debris from the topsoil that will be used on the new sports field in the northeast corner of site. 6) Molly Construction is continuing to set the precast parking garage sections with the use of the large crane onsite.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 07/29/2016

Arrival Time	10:00	Weather:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Overcast	<input checked="" type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	3:00	Site Condition:	<input type="checkbox"/> Clear	<input checked="" type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input checked="" type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	3hrs	Temp Range:	73°F to 80°F						

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling, Molly
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) JJD is continuing trench excavation for proposed Telecom Extension from Bartley Hall to existing South Campus Feed along Ithan Ave. 3) JJD is prepping for concrete curb along Ithan Ave by setting inlet structures to their proposed final grade according to the approved plans. 4) Molly Construction is continuing to set the precast parking garage sections with the use of the large crane onsite. 5) JJD is working on sealing up storm structures along Rt 30/Lancaster Ave and along Ithan Ave. 6) Sweeper truck onsite all day to keep roadways clear of site dirt and debris.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller <u>1</u>	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
--------	----------

	1) Left site at 12:00pm and returned at 2:00pm.
--	---

	INSPECTOR: Brandon Shirey - Gannett Fleming
--	---

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>08/01/2016</u>

Arrival Time	<u>8:00</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>2:30</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4hrs</u>	Temp Range:	<u>73°F to 80°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	<p>1) Job was shut down for the day due to an excessive amount of mud being washed onto Ithan Avenue over the weekend. Contractor must clean up roadway, stabilize site and install additional E&S controls to prevent any further washout from leaving site.</p> <p>2) Molly construction was allowed to continue using large crane to set precast parking garage sections.</p> <p>3) Sweeper truck onsite cleaning up all of the mud and dirt that washed into Ithan Avenue as well as any dirt tracked onto Lancaster Avenue and parking lot area.</p> <p>4) I performed a full site inspection of installed E&S controls per the request of Steve Norcini before site can be reopened. The E&S controls installed onsite all appear to be in place and fully operational according to the approved site plans.</p> <p>5) The contractor placed hay bails along Ithan Avenue to prevent any further washout from occurring as well as stabilized and covered with straw the area of washout in the southwest corner of site.</p> <p>6) Upon completion of cleanup, repairs and stabilization of site I informed Steve Norcini that the contractor was in compliance with all Township requests at which time he allowed site to return to normal operation tomorrow morning.</p>
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>4</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
	<p>1) Left site at 9:00am and returned at 11:30am..</p>
	<p>INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u></p>

PROJECT	<u>Villanova University - Pike Field Garage</u>	PROJECT NO.	<u>056756.256</u>
CLIENT	<u>Radnor Township</u>	DATE	<u>08/02/2016</u>

Arrival Time	<u>9:30</u>	Weather:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Overcast	<input type="checkbox"/> Rain	<input type="checkbox"/> Hot	<input checked="" type="checkbox"/> Warm	<input type="checkbox"/> Cool	<input type="checkbox"/> Cold
Departure Time	<u>3:00</u>	Site Condition:	<input checked="" type="checkbox"/> Clear	<input type="checkbox"/> Muddy	<input type="checkbox"/> Dusty	<input type="checkbox"/> Wet	<input type="checkbox"/> Snow	<input type="checkbox"/> Ice	<input type="checkbox"/> Foggy
Total Hours	<u>4hrs</u>	Temp Range:	<u>68°F to 84°F</u>						

CONTRACTOR <u>Torcon</u>	SUBCONTRACTOR(S) <u>JJD, Cook Drilling, Molly</u>
---------------------------------	--

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u> Foreman <u>1</u> Operators <u>1</u> Laborers <u>6</u> Drivers _____	1) Arrived onsite for required construction observation services and general site inspections. 2) Molly construction is onsite installing concrete curb forms along Ithan Avenue and Lancasater Avenue from storm inlet I-222 up to inlet I-313. Concrete curb forms being installed follow the approved site plans and curb detail. 3) JJD set inlet structure I-309 to grade on bed of stone and connected the 15" RCP storm sewer piping. The structure and pipe were all backfilled and tamped in 8" lifts.
EQUIPMENT USED: Excavator <u>1</u> FEL <u>1</u> Dump Truck _____ Backhoe _____ Hoe Pac _____ Vibratory Roller _____ Motorized Tamper _____ Other _____ _____ _____	
	4) Molly construction is using crane to continue setting precast parking garage sections into place. 5) Cook Drilling is continuing parking garage footer installation. 6) Sweeper truck driving along Lancaster Avenue, Ithan Avenue and existing parking lot to keep roadways clear of dirt and debris. 7) Concrete truck onsite for curbing pour around 1:15pm.

SKETCH	COMMENTS
	1) Left site at 11:00am and returned at 1:00pm.
	INSPECTOR: <u>Brandon Shirey - Gannett Fleming</u>

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 08/04/2016

Arrival Time <u>8:00</u>	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time <u>2:30</u>	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours <u>2.5hrs</u>	Temp Range: <u>66°F</u> to <u>86°F</u>

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling, Molly
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent <u>1</u>	1) Arrived onsite for required construction observation services and general site inspections. 2) Onsite meeting with Steve Norcini of Radnor Township, Marilou Smith of Villanova University, Doug Siebert of Torcon and myself to discuss the milling up of the old asphalt and installation of new asphalt along Ithan Avenue. 3) JJD set inlet structure I-314A to grade on bed of stone and connected the 15" RCP storm sewer piping. The structure and pipe were all backfilled and tamped in 8" lifts. 4) Molly construction is using crane to continue setting precast parking garage sections into place. 5) Sweeper truck onsite all day to keep roadways and parking areas clear of dirt and debris. 6) Water truck onsite for dust control. 7) JJD is grading and placing stone along Ithan Avenue in preparation for sidewalks to be installed.
Foreman <u>1</u>	
Operators <u>1</u>	
Laborers <u>6</u>	
Drivers _____	
EQUIPMENT USED:	
Excavator <u>1</u>	
FEL <u>1</u>	
Dump Truck _____	
Backhoe _____	
Hoe Pac _____	
Vibratory Roller _____	
Motorized Tamper _____	
Other _____	

SKETCH	COMMENTS
--------	----------

	1) Left site at 9:00am and returned at 1:00pm.
--	--

	INSPECTOR: Brandon Shirey - Gannett Fleming
--	---

PROJECT Villanova University - Pike Field Garage	PROJECT NO. 056756.256
CLIENT Radnor Township	DATE 08/05/2016

Arrival Time 8:00	Weather: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Overcast <input type="checkbox"/> Rain <input type="checkbox"/> Hot <input checked="" type="checkbox"/> Warm <input type="checkbox"/> Cool <input type="checkbox"/> Cold
Departure Time 12:00	Site Condition: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Muddy <input type="checkbox"/> Dusty <input type="checkbox"/> Wet <input type="checkbox"/> Snow <input type="checkbox"/> Ice <input type="checkbox"/> Foggy
Total Hours 2hrs	Temp Range: 68°F to 85°F

CONTRACTOR Torcon	SUBCONTRACTOR(S) JJD, Cook Drilling, Molly
--------------------------	---

LABOR FORCE	WORK PERFORMED
Superintendent 1	1) Arrived onsite for required construction observation services and general site inspections. 2) Mayfield Gardens is spreading topsoil and fine grading the new soccer field in the northeast area of the site. 3) JJD is excavating trench in parking lot area for duct bank installation. 4) Molly construction is using crane to continue setting precast parking garage sections into place. 5) Sweeper truck onsite all day to keep roadways and parking areas clear of dirt and debris. 6) Water truck onsite for dust control.
Foreman 1	
Operators 1	
Laborers 4	
Drivers	
EQUIPMENT USED:	
Excavator 1	
FEL 1	
Dump Truck	
Backhoe	
Hoe Pac	
Vibratory Roller	
Motorized Tamper	
Other	

SKETCH	COMMENTS
	1) Left site at 9:00am and returned at 11:00am.
	INSPECTOR: Brandon Shirey - Gannett Fleming